ETAWAH DIVISION, LOWER GANGA CANAL, ETAWAH
IInd CIRCLE IRRIGATION WORKS, ETAWAH
T-DIAGRAM OF ETAWAH BRANCH
FROM KM. 44.707 TO KM.104.376

INDEX	
1	BRANCH
2	DISTRIBUTARY
3	MINOR
4	ESCAPE
5	CROSS REGULATOR
6	HEAD REGULATOR

L/Qd/Qa/C.C.A.

L - LENGTH IN KM.
Qd - DESIGN DISCHARGE IN CUSEC (AT HEAD)
Qa - ACTUAL DISCHARGE IN CUSEC (AT HEAD)
C.C.A. - IN HECTARE

ETAWAH BRANCH
59.893/2900/2900/2675

BIKUPUR MR.
5.30/13.50/13.50/621

GANGSI DY.
72.50/615/605/14153

UMRAIN MR.
12.87/19/19/1868

GURA MR.
2.816/8.0/8.0/347

SAHASPUR MR.
5.6/17/17/1336

RATANPUR DY.
16.694/49/49/3481

AIRWA MR.
3.62/3.2/3.2/432

BHEDPUR MR.
5.827/5/5/809

RAMPRA MR.
5.18/5/5/578

BARAUNA MR.
3.8/4.1/4.1/1033

SUTIYANA MR.
6/11/11/891

KUDRAIL DY.
6.43/30.5/30.5/1353

ADHINI MR.
3/11/11/476

SAMARPUR MR.
2.7/3.2/3.2/425

SARSAI NAWAR MR.
5.53/4.3/4.3/577

FARAINJI MR.
2.6/3/3/360

CHATURIPUR MR.
3.01/4.2/4.2/658

KURSANDA DY.
28.15/81/81/43.5

SAMAN MR.
6/17/17/991

SHARIFABAD MR.
2.3/4/4/443

KISNI MR.
15.39/25/25/2061

CHITAIN MR.
14.4/42/42/2449

SAMSERGUNJ MR.
3.6/6/6/668

RANIPUR MR.
1.95/2/2/276

NIZAMPUR MR.
3.8/4.2/4.2/483

SAUJ MR.
15.4/27.2/27.2/2076

GHUSUPUR MR.
3.2/5/5/445

PRATAP PUR MR.
5.58/12/12/668

46.113

46.246

KARHAL DY.
22.53/112.0/112.0/4043

NATAWALI MR.
5.8/15/15/325

BUJHIYA MR.
5.83/5/5/311

URTHAN MR.
5.28/8/8/466

ANDANE MR
6.54/15/15/671

KHAJRARA FEEDAR MR.
5.43/16/16/468

DADUPUR MR.
2.41/5.6/5.6/680

PRATHVE PUR MR.
1.41/2/2/214

GINJA MR.
5.23/15/15/936

44.707

46.356

57.934

59.024

SAIFAI DY
16.900/44/44/2865

UDHAN FE.
2.7/2.7/2.7/0

SALAMPUR MR
2.4/2.2/2.2/214

64.540

61.549

63.970

RT.TAKHRAU.DY
13.07/30/30/1830

KHAJRARA MR.
3.01/5/5/244

64.906

64.905

BILINDA DY
30.144/112/112/3721

RATIBHANPUR MR
10.67/12/12/883

MANIKPUR MR
4.02/8/8/453

DEVKALI MR
5/14/14/882

UDHAN MR
8.04/13/13/904

BHANTI MR
3.41/5/5/493

TAROLIYA MR
3.2/2.6/2.6/347

BEENA MR
2.85/2/2/226

PARASNA MR
4.22/3.1/3.1/355

SANTOSPUR MR.
4.4/5/5/425

BARALOKPUR MR.
12.87/24/24/1764

SHIVPURE MR
2.11/2/2/234

BARALOKPUR FE.
3.6/7/7

CHAMROA MR
3.6/5/5/536

DEENG MR
7.04/8.7/8.7/1000

NAWALPUR MR
4.6/10/10/729

PUNJA MR
7.16/13.4/13.4/1552

BAKOLI MR
3.62/7.5/7.5/607

CHANDPURA MR
2.6/1.3/1.3/116

SIHUA MR
3.21/4.7/4.7/683

MASNAI MR
2.3/2.5/2.5/260

SAFE MR
2.24/2.9/2.9/328

MUNJ MR
9.45/12/12/1315

GADBANA MR
9.6/20/20/1591

GANSAR.AMR
0.97/1/1/122

BALAPUR MR
6.23/36.41/36.41/1963

PARUA MR.
8.89/15/15/719

SADHA MR
2.41/1.5/1.5/185

APARCHOBIA MR
12.43/17.5/17.5/917

NEBASAY MR
4.8/5/5/458

LOWERCHOBIYA MR
4.52/17/17/575

GANGAPUR MR
6.43/15/15/1120

BAHADURPUR MR
3.28/4.5/4.5/100

KUSELE MR
6.03/13/13/1166

LT.TAKHRAU DY
14.65/65/65/1311

KHARAHELU MR
3.72/4/4/341

SHERPUR ESC.

MATIYAR MR
8.6/13/13/1033

SHER PUR MR
4.42/2/2/181

KUEYA MR.
0.45/1/1/90

BAROLI MR
4.83/5.3/5.3/492

KUMHAWAR MR.
9.45/11.6/11.6/454

AYARA MR
2.97/8.8/8.8/499

SIRSA MR
7.44/16.1/16.1/2076

BHALASAIYA MR
6.09/8.4/8.4/867

JHINDUA MR
4.02/7.54/7.54/570

KUSANA MR
7.52/12/12/1200

72.831

74.303

77.200

79.400

80.136

83.484

83.568

83.668

MATIYAR FEEDER
1.2/10/10/0

RITAULI FEEDER
2.61/11/11/0

BHADWA FEEDER
2.01/1.2/1.2/0

KUDARKOT MR
10.66/16/16/1089

SHANKARPUR MR
1.2/1.2/1.2/124

KHARAGPUR MR
3.86/6.8/3.8/743

TILAKPUR MR
4.82/9/9/974

BANSAK DY
74.167/385/390/12304

NANDPUR MR
6.67/5.6/5.6/892

ASHOKPURE MR
5.03/9/9/725

ETALE MR
7.64/12/12/633

BHAHARPUR DY
16.69/29/29/1605

DASIPUR MR
3.72/6/6/378

RATHA MR
7.07/12/12/290

89.661

94.600

99.850

104.376

LAHROE MR
3.42/3.4/3.4/294

UMARSENDA FE.
1.03/20/20/0

BHEDPUR MR.
5.827/5/5/809

THARE MR
2.81/7/7/747

BHOLE MR
3.14/3.2/3.2/189

KANDHASE DY
8.44/99/99/2222

UMARSENDA DY
17.34/33.6/33.6/2428

BHAN PUR MR
2.19/2.3/2.3/199

KUTUBPUR MR
4.22/4.6/4.6/500

KUNWARA MR.
3.28/3.5/3.5/347

GYANPUR MR MR.
1.67/2.4/2.4/224

KUNATHI MR.
3.01/5/5/223